

<div><div>SHOP DRAWINGS SUBMITTAL SCHEDULE (E1)</div><div>Based on Early Dates of the Detailed Time Schedule (Rev.. )</div><div><div>Project Name: Belle Vie - Parcel 8 &amp; Data Center</div><div>Project Number: P0205</div></div></div> <div></div>						
S.No					Discipline	Scope
	Drawing Title	Building	Scale	Paper Size		
1	Underground Feeders _ Power & L.C	Data Center	1:50	A0	Elec	AVE
2	Lighting Distribution _ Ground Floor	Data Center	1:50	A0	Elec	AVE
3	Power Distribution _ Ground Floor	Data Center	1:50	A0	Elec	AVE
4	Feeder Routing System _ Ground Floor (1/2)	Data Center	1:50	A0	Elec	AVE
5	Feeder Routing System _ Ground Floor (2/2)	Data Center	1:50	A0	Elec	AVE
6	MCC Feeder Routing System _ Ground Floor	Data Center	1:50	A0	Elec	AVE
7	Lighting Distribution _ First Floor	Data Center	1:50	A0	Elec	AVE
8	Power Distribution _ First Floor	Data Center	1:50	A0	Elec	AVE
9	Feeder Routing System _ First Floor	Data Center	1:50	A0	Elec	AVE
10	Power Distribution _ Roof Floor	Data Center	1:50	A0	Elec	AVE
11	Feeder Routing System _ Roof Floor	Data Center	1:50	A0	Elec	AVE
12	MCC Feeder Routing System _ Roof Floor	Data Center	1:50	A0	Elec	AVE
13	Panel Schedules (1/3)	Data Center	NTS	A0	Elec	AVE
14	Panel Schedules (2/3)	Data Center	NTS	A0	Elec	AVE
15	Panel Schedules (3/3)	Data Center	NTS	A0	Elec	AVE
16	Low Voltage Riser Diagram	Data Center	NTS	A0	Elec	AVE
17	GENERATOR ROOM Enlarged	Data Center	NTS	A0	Elec	AVE
18	ELECTRICAL ROOM Enlarged (1/2)	Data Center	NTS	A0	Elec	AVE
19	ELECTRICAL ROOM Enlarged (2/2)	Data Center	NTS	A0	Elec	AVE
20	UPS ROOM Enlarged	Data Center	NTS	A0	Elec	AVE
21	Structured Cabling System _ Ground Floor	Data Center	1:50	A0	L.C	AVE
22	Fire Alarm System _ Ground Floor	Data Center	1:50	A0	L.C	AVE
23	IP Video Surveillance System _ Ground Floor	Data Center	1:50	A0	L.C	AVE
24	IP Access Control & Time Attendance Systems _ Ground Floor	Data Center	1:50	A0	L.C	AVE
25	Structured Cabling System _ First Floor	Data Center	1:50	A0	L.C	AVE
26	Fire Alarm System _ First Floor	Data Center	1:50	A0	L.C	AVE
27	IP Video Surveillance System _ First Floor	Data Center	1:50	A0	L.C	AVE
28	IP Access Control & Time Attendance Systems _ First Floor	Data Center	1:50	A0	L.C	AVE
29	Audio Visual System _ First Floor	Data Center	1:50	A0	L.C	AVE
30	Structured Cabling System _ Roof Floor	Data Center	1:50	A0	L.C	AVE
31	Fire Alarm System _ Roof Floor	Data Center	1:50	A0	L.C	AVE
32	IP Video Surveillance System _ Roof Floor	Data Center	1:50	A0	L.C	AVE
33	Structured Cabling System Riser Diagram	Data Center	NTS	A0	L.C	AVE
34	Fire Alarm System Riser Diagram	Data Center	NTS	A0	L.C	AVE
35	IP Video Surveillance System Riser Diagram	Data Center	NTS	A0	L.C	AVE
36	IP Access Control & Time Attendance Systems Riser Diagram	Data Center	NTS	A0	L.C	AVE
37	Audio Visual System Riser Diagram	Data Center	NTS	A0	L.C	AVE
38	Server Room Enlarged	Data Center	NTS	A0	L.C	AVE
39	INFRA ENTRY ROOM Enlarged	Data Center	NTS	A0	L.C	AVE
40	IT Room Enlarged	Data Center	NTS	A0	L.C	AVE
41	Security Control Room Enlarged	Data Center	NTS	A0	L.C	AVE
42	COC Room Enlarged	Data Center	NTS	A0	L.C	AVE
43	Typical Installation Details-Light Current Systems (1/2)	Data Center	NTS	A0	L.C	AVE
44	Typical Installation Details-Light Current Systems (2/2)	Data Center	NTS	A0	L.C	AVE