

SHOP DRAWINGS SUBMITTAL SCHEDULE (E1)
Based on Early Dates of the Detailed Time Schedule (Rev..)

Project Name: Belle Vie - Parcel 8 & Data Center
Project Number: P0205



S.No					Discipline	Scope
	Drawing Title	Building	Scale	Paper Size		
1	Masonry Work-Underground (Part 01)	Data Center	1:100	A0	Architecture	AVE
2	Masonry Work-Underground (Part 02)	Data Center	1:50	A0	Architecture	AVE
3	Masonry Work-Ground Floor (Part 01)	Data Center	1:50	A0	Architecture	AVE
4	Masonry Work-Ground Floor (Part 02)	Data Center	1:50	A0	Architecture	AVE
5	Masonry Work-First Floor (Part 01)	Data Center	1:50	A0	Architecture	AVE
6	Masonry Work-First Floor (Part 02)	Data Center	1:50	A0	Architecture	AVE
7	Masonry Work-Roof Floor (Part 01)	Data Center	1:50	A0	Architecture	AVE
8	Masonry Work-Roof Floor (Part 02)	Data Center	1:50	A0	Architecture	AVE
9	Right Elevation	Data Center	1:50	A0	Architecture	AVE
10	Front Elevation	Data Center	1:50	A0	Architecture	AVE
11	Left Elevation	Data Center	1:50	A0	Architecture	AVE
12	Rear Elevation	Data Center	1:50	A0	Architecture	AVE
13	Wall Sections 01	Data Center	1:20	A0	Architecture	AVE
14	Wall Sections 02	Data Center	1:20	A0	Architecture	AVE
15	Wall Sections 03	Data Center	1:20	A0	Architecture	AVE
16	Wall Sections 04	Data Center	1:20	A0	Architecture	AVE
17	Stair Details 1	Data Center	1:20	A0	Architecture	AVE
18	Stair Details 2	Data Center	1:20	A0	Architecture	AVE
19	Stair Details 3	Data Center	1:20	A0	Architecture	AVE
20	Ground Floor Furniture Layout	Data Center	1:50	A0	Architecture	AVE
21	First Floor Furniture Layout	Data Center	1:50	A0	Architecture	AVE
22	Floor Finish-Ground Floor	Data Center	1:50	A0	Architecture	AVE
23	Floor Finish-Ground Floor 01	Data Center	1:20	A0	Architecture	AVE
24	Floor Finish-Ground Floor 02	Data Center	1:20	A0	Architecture	AVE
25	Floor Finish-First Floor	Data Center	1:50	A0	Architecture	AVE
26	Floor Finish- First Floor 01	Data Center	1:20	A0	Architecture	AVE
27	Floor Finish- First Floor 02	Data Center	1:20	A0	Architecture	AVE
28	Floor Finish-Roof Floor	Data Center	1:50	A0	Architecture	AVE
29	Floor Finish- Roof Floor 01	Data Center	1:20	A0	Architecture	AVE
30	Floor Finish- Roof Floor 02	Data Center	1:20	A0	Architecture	AVE
31	RCP-Ground Floor	Data Center	1:50	A0	Architecture	AVE
32	RCP-First Floor	Data Center	1:50	A0	Architecture	AVE
33	First Floor Pantry plans	Data Center	1:20	A0	Architecture	AVE
34	First Floor Pantry elevations	Data Center	1:20	A0	Architecture	AVE
35	First Floor Guest Bathroom plans	Data Center	1:20	A0	Architecture	AVE
36	First Floor Guest Bathroom elevations	Data Center	1:20	A0	Architecture	AVE
37	First Floor Male Toilets plans	Data Center	1:20	A0	Architecture	AVE
38	First Floor Male Toilets elevations	Data Center	1:20	A0	Architecture	AVE
39	Wet Area General Details & Fixtures Schedule	Data Center	NA	A0	Architecture	AVE